

13dPEX.com
 1511 Kentucky St
 Bellingham, WA 98229
 360.715.8088

Contractor's Material and Test Certificate for Aboveground Piping
NFPA 13d Combination Flow-Through System

PROCEDURE
 Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name	Date / /
---------------	-------------

Property address

Plans	Accepted by approving authorities (names)	
	Address	
	Installation conforms to accepted plans	[] Yes [] No
	Equipment used is approved. If no, explain deviations:	[] Yes [] No

Instructions	Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment? If no, explain:		[] Yes [] No
	Have copies of the following been left on the premises?		
	1. System components instructions		[] Yes [] No
	2. Care and maintenance instructions		[] Yes [] No
	3. NFPA 13		[] Yes [] No

	Make	Model	Year of manufacture	(K-Factor) Orifice size	Quantity	Temperature rating
Sprinklers						

Pipe and fittings	Type of pipe _____ Type of fitting _____
--------------------------	---

Alarm valve or flow indicator	Alarm device			Maximum time to operate through test connection	
	Type	Make	Model	Minutes	Seconds

Test description	<u>Hydrostatic</u> : Hydrostatic tests shall be made at 125 psi, as specified by the manufacturer, and maintained for a minimum of 2 hours.
Tests	All piping hydrostatically tested at _____psi (____ bar) for _____ hours Equipment operated properly [<input type="checkbox"/>] Yes [<input type="checkbox"/>] No
	Flushed by installer of underground sprinkler piping [<input type="checkbox"/>] Yes [<input type="checkbox"/>] No
Hydraulic data nameplate	Nameplate provided [<input type="checkbox"/>] Yes [<input type="checkbox"/>] No
Remarks	Date left in service with all control valves open
Signatures	Name of sprinkler contractor:
	Tests witnessed by
	For property owner (signed) Title Date
	For sprinkler contractor (signed) Title Date
	For Authority Having Jurisdiction (signed) Title Date
Additional explanations and notes	